

Steel Deck Truss Inspection Schedule

Aug. 24, 2007

District	County/City	Route	Bridge Name	Crossing	Fed Struc. ID	VA Struc. No.	Inspect By	Begin Inspection Date	Update as of 8/24/07
Salem	Bedford	666		Elk Creek	2781	6087	Clark Nexsen	Week of 08/13/2007	Completed Field Inspections
Salem	Botetourt	817		Craig Creek	3534	6100	Clark Nexsen	September, 2007 - Pending completion of repair work	Has not started the field inspections
Salem	Botetourt	685		Craig Creek	3496	6386	Clark Nexsen	Week of 09/04/2007	Has not started the field inspections
Salem	Patrick	772		Spoon Creek	13399	6153	Schwartz & Associates	September, 2007 - Pending completion of repair work	Has not started the field inspections
Richmond	Richmond city	95		James River	21494	2835	Schwartz & Associates	Week of 08/20/2007 - Week of 09/3/2007	Planning to begin the nightly inspections on 8/20 from 8:30 pm-5:30 am (M-Th). no weekends.
Richmond	Richmond city	161	Boulevard (Nickel) Bridge	James River	21528	1826	TRC	Week of 08/27/2007 - Week of 09/17/2007	Planning to begin on 8/27 to inspect the top portion of the bridge. Climbing and Rigging work of the underside of the bridge will begin the week of 9/4.
Hampton Roads	York	17	George P. Coleman Bridge	York River	19824	1946	Clark Nexsen	Week of 08/20/2007 - Week of 09/10/2007	Inspection in progress - started on 8/20
Fredericksburg	Middlesex	3	Robert O. Norris Jr. Bridge	Rappahannock River	12083	1959	TRC	Week of 08/20/2007	Inspection in progress - started on 8/20
Staunton	Page	340		Jeremey's Run	13066	1004	Schwartz & Associates	08/18 - 19/2007	Completed Field Inspections
Staunton	Page	340		Overall Run	13087	1990	Schwartz & Associates	08/17 - 18/2007	Completed Field Inspections
Staunton	Warren	522		Shenandoah River South Fork	20272	1901	Schwartz & Associates	08/15 - 19/2007	Completed Field Inspections