

Applications of Ultra-High-Performance Concrete and Prefabricated Concrete Elements in Accelerated Bridge Construction

2018 Virginia Concrete Conference



March 2, 2018

Outline

Projects

- IADOT - Keg Creek ABC Bridge Replacement
- VDOT - Piney Run ABC Bridge Replacement

UHPC




- General Features
- Concerns about UHPC
- Other UHPC Applications

Keg Creek Bridge Rapid Replacement - IADOT


- SHRP2 R04 ABC Demonstration Project #1
- ABC 14 Day Road Closure
- Total Prefabricated Bridge Elements and Systems (PBES)
- 3-span bridge
- Jointless construction
- Predecked steel beam (with option for PS girders)



Cross-Sections / Plan



Prefabrication Yard Adjacent to Bridge



Bottom mat of deck reinforcing nearly complete

Column sections cast and curing

Rebar cage for next column section

Abutment and wingwall components complete

Prefabrication Yard Adjacent to Bridge

On-Site
Prefabrication
Yard

Bridge



Prefabrication of Abutments and Piers



Day 1 - Rapid Demolition

- One day demolition
- Two hydraulic breakers
- Crane with wrecking ball




Days 3 & 4 - Precast Abutment Assembly



Day 5 - Precast Pier Assembly

- Pier caps: 168 kips
- Required two 110 ton cranes to lift into place

168 K




Days 7 and 8 - Superstructure Elements



Days 7 and 8 - Superstructure Elements



Days 7 and 8 - Semi-Integral Abutment



Day 10 – UHPC Deck Closure Pours

Transverse
UHPC Joints



Longitudinal
UHPC Joints



Day 13 - Deck Riding Surface

- No open deck joints
- Integral wearing surface (no overlay)
- Extra ½ inch for grinding for smooth riding surface




Keg Creek Bridge Rapid Replacement - IADOT



October 17, 2011


Concrete Material Highlights

- UHPC joint reinforced to carry the full LL tension
- First use of UHPC for transverse joints over pier



Concrete Material Highlights

- UHPC
- Full moment transfer
- No post-tensioning
- 6 in. wide



LONGITUDINAL CLOSURE POUR DETAIL



Concrete Material Highlights



- 5,000 psi HPC in prefabricated elements
- HES SCC at abutment closure pours and full depth pockets
- No post-tensioning

Self Consolidating
Concrete Joints



Concrete Material Highlights

- Grouted Splice Couplers
- Low seismic zone



Grouted Splice Couplers



ABC Seismic Connections


Column-to-Cap Connection Type	Seismic Design Category
Grouted Splice Sleeve¹	A, B, C
Grouted Duct²	A, B, C, D
Cap Pocket²	A, B, C, D

1. NCHRP 12-74 has recommended use for limited-ductility applications only.

2. NCHRP 12-74 tested both a limited-ductility and a full-ductility cap pocket connection.



ABC Seismic Connections

- Grouted Couplers
 - Fast assembly
 - Limited ductility
 - Suitable for low to moderate seismic zones





ABC Seismic Connections

- Grouted Duct
 - Full ductility
 - Suitable for high seismic zones





ABC Seismic Connections

- Cap Pockets
 - Full ductility
 - Suitable for high seismic zones




ABC Toolkit and References



VDOT Route 681 over Piney Run – Fairfax, VA

- Existing structure:
 - Single-span bridge
 - ADT = 6,200
 - Single Lane
 - High number of accidents
 - Bridge Length = 19'



VDOT Route 681 over Piney Run – Fairfax, VA

- Major flood damage at approaches in 2006, 2008 and 2011



VDOT Route 681 over Piney Run – Fairfax, VA

- Proposed bridge preliminary design in 2015
- ABC 10-day road closure to minimize traffic impact
- Prefabricated Bridge Elements
- 50' long bridge with improved hydraulic opening
- 2-lanes of traffic and a 6' raised sidewalk
- Retaining walls and 100' long reinforced concrete approach slabs as flood protection measure
- Improved approach sight distance





VDOT Route 681 over Piney Run – Fairfax, VA




VDOT Route 681 over Piney Run – Fairfax, VA




VDOT Route 681 over Piney Run – Fairfax, VA




VDOT Route 681 over Piney Run – Fairfax, VA




BRIDGE TRANSVERSE SECTION



DETAIL A



APPROACH ROADWAY TRANSVERSE SECTION



DETAIL B

What is UHPC?

Typical Composition of UHPC

Constituent	Amount	% by Weight
Portland Cement	1200 lb/yd ³	28.5
Silica Fume	390 lb/yd ³	9.3
Ground Quartz	355 lb/yd ³	8.5
Fine Sand	1720 lb/yd ³	41.0
Steel Fibers	263 lb/yd ³	6.3
Superplasticizer	51 lb/yd ³	1.2
Water	218 lb/yd ³	5.2


UHPC – General Features

- Compressive Strength: 20 ksi to 32 ksi
- High tensile capacity: 0.75 ksi to 1.5 ksi
- Flexural strength: 3 ksi to 7 ksi
- Early strength: 10 ksi to 12 ksi in 12 hours
- Very low creep and shrinkage
- Higher ductility
- Highly durable: Lower 100-yr life cycle cost
- Impermeability: Almost no carbonation and penetration of Chloride

UHPC – General Features

- Self Consolidating: Vibrating will result steel fiber settlement
- Bondable to any type of existing concrete surface
- Abrasion resistance: Similar to natural rock
- Short lap length: FHWA publication - 5” lap for #5
- Workable up to an hour
- Highly flowable and castable (as low as 5/8” thick)
- Self leveling: Flows up to 10 ft
- No post-tensioning is required

UHPC – General Features



Concerns about UHPC

- Proprietary products
 - FHWA Memorandum
 - Performance based specification
 - Non-proprietary mix design
 - Sole source issue
- Domestic source
- Forming and casting



TECHBRIEF



Development of Non-Proprietary
Ultra-High Performance
Concrete for Use in the
Highway Bridge Sector

FHWA Publication No.: FHWA-HRT-13-100
FHWA Contact: Ben Graybeal, HRDI-40, (202) 493-3122, benjamin.graybeal@dot.gov.

This document is a technical summary of the unpublished Federal Highway Administration (FHWA) report, *Development of Non-Proprietary Ultra-High Performance Concrete for Use in the Highway Bridge Sector*, available through the National Technical Information Service at www.ntis.gov.

NTIS Accession No. of the report covered in this TechBrief: PB2013-110587

Objective

The long-term goals of this study are to facilitate the use of ultra-high performance concrete (UHPC) among U.S. suppliers and contractors, accelerate its application in U.S. construction, and promote a more resilient and sustainable future U.S. infrastructure. In pursuit of these goals, the objective of this research was to develop a non-proprietary cost effective UHPC characterized by compressive strength exceeding 20 ksi (138 MPa), pre- and post-cracking tensile strength above 0.72 ksi (5 MPa), and sufficient durability properties. The mix designs were optimized in their efficiency considering workability, mechanical performance, and cost effectiveness. In support of cost effectiveness, locally available materials were used from selected areas in the United States. The results of the research effort are summarized herein, and mix designs are suggested for the following three regions: the Northeast area in the vicinity of New York, Connecticut, and New Jersey; the upper Midwest area in the vicinity of Iowa, Minnesota, and Michigan; and the Northwest area in the vicinity of Washington and Oregon.


Introduction

UHPC has attracted the growing interest of researchers in academia, engineers in the public and private sectors, and contractors across the world due to its highly enhanced mechanical and durability properties in comparison to conventional


U.S. Department of Transportation
Federal Highway Administration
Research, Development, and
Technology
Turner-Fairbank Highway
Research Center
6300 Georgetown Pike
McLean, VA 22101-2296
www.fhwa.dot.gov/research

Concerns about UHPC

- Cost



Concrete Type	Approximate cost (\$/yd ³)
Regular Concrete	100
Proprietary UHPC (low volume)	2,000
Non-proprietary UHPC	850
Non-proprietary UHPC (without fiber reinforcement)	500
HPFRC - Engineered Cementitious Composite (ECC)	300
Epoxy Grout	5,000
Portland Cement Grout	1,500

Concerns about UHPC

- Aesthetics concern



Other UHPC Applications




UHPC Connections in Precast Deck Panels

- 2017 Virginia Concrete Conference: Deck Panels and UHPC Joints – David Liu, PhD, PE, SE



PennDOT Route 30 over Bessemer Ave
Superstructure Replacement in 57 hours

NYDOT Link Slab




Deck Joint



Source: 2017 NYDOT UHPC Workshop


NYDOT Link Slab



Source: 2017 NYDOT UHPC Workshop

NYDOT Link Slab


Traditional Link Slab



(b) Debonded Link Slab Details

NYDOT Link Slab

UHPC Link Slab



NYDOT Link Slab

Traditional vs. UHPC




Traditional

- HP Concrete
- Full depth
- 5% of span + anchor
- Heavily reinforced
- Low material cost
- High rotational restraint
- Average durability
- CIP deck replacement

UHPC

- UHP Concrete
- Partial depth - 4"
- Approx. 2' - 3' long
- Nominal long. reinf.
- High material cost
- Minimal rotational res.
- High durability
- Precast deck/joint replacement


Precast Deck Connections to Girders Hidden Pockets with UHPC



- ← Precast deck
- ← UHPC
- ← Steel girder

Precast Concrete Deck with Hidden Pockets

Kosciuszko Bridge - NYSDOT




Note 1: Block out is similar to the width of the top flange. This width may be maintained for wider flanges.



All units in inches



Girder End Repair




Girder End Repair



Concrete Girder Using UHPC


- Long span shallow concrete girder
 - Minimize superstructure depth (50% reduction)
 - Shorter fabrication duration (no vibration, early strength and no mid steel reinforcement)
 - No stirrups and higher number of strands
 - Eliminate piers



	Mass (weight) of Beams			
lbs/lineal ft.	94	75	313	355

Source: Ductal® Repair/Retrofit Solutions

Bondable Interface – Alternative to grout and overlay



Seismic Retrofit




Mission Bridge – Pier
Retrofit, Mission, BC

Source: Ductal® UHPC

Concrete Pile Retrofit




Nace.org



Deck Overlay

- 1-in to 2'-in bonded overlay
- Harsh environments, waterproofing & strengthening



- 1.6" thick overlay
- \$20/ft²



Chillon Bridge Repair Project, Switzerland




Source: FHWA Field testing of UHPC overlay

Deck Overlay

- 60% increase in the moment and shear capacity



Precast waffle deck bridge panels



Source: FHWA UHPC for PBE Connections

Questions?