

## Steel Deck Truss Inspection Findings Summary

Date: 10-19-2007

District	County/City	Route	Crossing	Fed Struct. ID	VA Struct. No.	Field Inspection Status	Inspection Findings
Salem	Bedford	666	Elk Creek	2781	6087	Completed	No major problems found.
	Botetourt	817	Craig Creek	3534	6100	Completed	No major problems found. The timber flooring is scheduled for replacement this fall.
	Botetourt	685	Craig Creek	3496	6386	Completed	No major problems found.
	Patrick	772	Spoon Creek	13399	6153	Completed	No major problems found.
Richmond	City of Richmond	95	James River	21494	2835	Completed	Minor defects noted that will be monitored on regular basis.
	City of Richmond	161	James River	21528	1826	Completed	No major problems found.
Hampton Roads	York	17	York River	19824	1946	Completed	No major problems found.
Fredericksburg	Middlesex	3	Rappahannock River	12083	1959	Completed	Ultrasound testing of the 160 support pins revealed abnormalities in only two of the pins. As a result of these findings, the bridge was restricted to three-ton vehicles while the two pins in question are replaced. Completion of the pin replacement work is anticipated for Nov. 3, 2007.
Staunton	Page	340	Jeremy's Run	13066	1004	Completed	Areas of deterioration that were noted in the previous inspection reports have increased slightly. These areas were repaired by the department's on-call contractor in August 2007. This bridge is planned for replacement, with an advertisement date of October 2007.
	Page	340	Overall Run	13087	1990	Completed	Areas of deterioration that were noted in the previous inspection reports have increased slightly. These areas were repaired by the department's on-call contractor in August 2007. A new bridge is currently being constructed to replace the existing bridge.
	Warren	522	Shenandoah River South Fork	20272	1901	Completed	No major problems found.