


Russ Dudley
Assistant Division Administrator
Local Assistance Division





#### **VDOT's Compliance Assessment Program**





#### Three Project-level Reviews/Assessments to Date:

- Pilot Program (Complete)
- 2012 (Complete/Wrapping up final report)
- 2013 with FHWA Process Reviews (Underway)



#### Pilot Program (June – December 2010)

- 3 Projects Reviewed
- Revenue Sharing, HSIP, Urban Funding
- Bridge Replacement, Signalization, Crosswalks/Pedestrian Improvements
- \$114,663 \$4,666,000 in CN value
- Did not review CN Administration

### **Significant Findings**

Negotiation Clauses in CN IFB (2 out of three projects)



#### **2012 (March – December 2012)**

- 5 Projects Reviewed
- SRTS, HSIP, EN, Urban, Secondary funding
- Bridge replacement, signalizations, widening, sidewalks
- \$94,944 \$3,506,596 CN Value

### **Significant Findings**

CN Work outside original NEPA Approval without re-evaluation



#### 2013 – Including FHWA Process Reviews (underway)

- 15 Projects
- CMAQ, SRTS, RSTP, Fed DEMO, Urban
- 4 Lane Widening, Bike Path, Turn Lane Addition, Sidewalks/Crossings, Bridge Rehab, Widening/improve horizontal alignment, etc.
- \$186,417 \$83,601,820 CN Value

Process Reviews looking specifically at Right of Way, Contract Management, & Construction Management



### 2013 Findings (Underway)

#### RW

- Appraisal Approvals missing
- Donations: property owner must be notified in writing that they have right to compensation
- Documentation of negotiations with landowners missing (generally missing the detail necessary)

#### CN

- Most records are kept; lack of detail is problem
- Daily Diaries; Materials Quantities; etc
- Occasionally no field acceptance testing at all
- Proper Materials Manufacturer Certifications Missing
- Buy America!



# Compliance Common Issues



	Change orders & claims – (failure to independently price or validate the proposal)	Project bidding, contractor selection, unbalanced bid analysis (negotiation clauses in IFBs)
	Compliance with R/W requirements - Uniform Act (unsubstantiated payments, lack of fair negotiations)	Consultant selection & billing (pricing in RfPs)
	CN pay items / progress payments (lack of supporting documentation)	Project Reporting / Tracking / Recordkeeping (failure to keep daily diaries)
	QA procedures – Mat'ls (failure to perform qualify assurance)	Unsupported Costs (lack of supporting documentation)
Materials Certifications (Ruy America steel certifications and other		ica steel certifications and other

Materials Certifications (Buy America steel certifications and other materials certifications)

#### **Action Plan**

#### **Awareness**

 Ensure that localities are aware of the identified high risk areas and their responsibility to address them.


#### **Provide Training /Additional Tools –**

- Partnering with others TTA/FHWA bring in more NHI;
- Partner with VDOT to bring VDOT-specific Training
- Reassess how information is presented in LAP Manual

#### Assessments -

- Continue our assessments but include more robust CN
- Work with our CEs to help them better determine their oversight responsibilities









#### **Questions/Comments/Discussion**